COREVA
Construction Operations

DAILY SITE REPORT

Sandton Office Park Upgrade

Report date: **23 September 2026** | Ref: **DR-20260923**

01 Report Information

Project and daily site management details

PROJECT	CLIENT	FOREMAN
Sandton Office Park Upgrade	—	Jane None

SUPERINTENDENT	WORK STARTED	WORK ENDED
Thulane Ncholo	1:55 p.m.	5:56 p.m.

02 Weather Conditions

Recorded conditions for the reporting day

Partly cloudy

24.50°C

Min	Max	Rain	Rainfall	Wind	Humidity
12.40°C	24.40°C	73%	2.00 mm	7.70 km/h	37%

03 Site Attendance

Personnel recorded on site

Workers	Contractors	Visitors	Total on site
20 people	2 people	2 people	35 people

04 Safety & Toolbox Talk

Daily safety activities and observations

TOOLBOX TALK	TOPIC	ATTENDEES
✓ Held	Working at Height & Fall Protection	31 people

SAFETY OBSERVATIONS

Two workers were reminded to maintain proper PPE compliance while entering the active construction zone. No injuries were reported during the reporting period.

05 Daily Inspection

Site inspection completed for 23 September 2026

COMPLETE

42	39	2	1
Checks	Passed	N/A	Failed

Housekeeping	PASS
PPE Compliance	PASS
Scaffolding & Working at Height	1 ISSUE
Electrical Safety	PASS
Fire Safety	PASS

06 Work Completed

Work activities recorded during the day

01 Foundation preparation

Completed excavation and compacted the foundation area for Grid A3–A6.

02 Reinforcement installation

Reinforcement steel installed and inspected for the ground floor slab.

03 Concrete preparation

Formwork preparation completed for tomorrow's concrete pour.

07 Issues & Corrective Actions

Open issues requiring attention

ISSUE **Scaffolding guardrail requires adjustment** HIGH

Guardrail on the northern elevation was found below the required height during inspection.

Assigned to: **Thabo Mokoena** Due: **23 Sep 2026** OPEN

ISSUE **Material storage area needs housekeeping** MEDIUM

Loose packaging and unused materials were identified around the eastern storage area.

Assigned to: **Sipho Dlamini** Due: **22 Sep 2026** OPEN

08 Tasks

Work planned or assigned for follow-up

TASK	ASSIGNED TO	DUE	STATUS
Complete slab reinforcement inspection	Kabelo M.	23 Sep 2026	OPEN
Prepare concrete pour area	Site Team	23 Sep 2026	OPEN
Remove excess materials from storage	Sipho D.	22 Sep 2026	COMPLETE

09 Incidents

Safety and site incidents recorded today

FIRST AID **Minor hand injury** 10:35

PERSON INVOLVED	LOCATION	TREATMENT
M. Nkosi	**Ground Floor**	**On-site first aid**

Worker sustained a minor cut while handling reinforcement material. First aid was administered and the worker returned to normal duties.

10 Deliveries

Materials and equipment delivered to site

REFERENCE	ITEM	QUANTITY	TIME
DEL-240921	Reinforcement Steel	4.5 tons	08:15
DEL-240922	Cement	80 bags	11:40
DEL-240923	Formwork Timber	2 loads	14:10

11 Delays

Events affecting planned site progress

Concrete delivery delayed

Scheduled concrete delivery was delayed by approximately 45 minutes due to traffic congestion. No significant impact on the day's planned work.

12 Additional Notes

Other relevant information for the reporting day

Concrete pour preparation is scheduled for 23 September. All required reinforcement inspections should be completed before the pour begins.

13 Site Photos & Attachments

Supporting documentation attached to this report

Foundation preparation

Reinforcement installation

Storage area

inspection-checklist.pdf
PDF · 245 KB

delivery-note-240921.pdf
PDF · 182 KB

PREPARED BY
Thulane Ncholo
Site Manager

REPORT STATUS
SUBMITTED
22 September 2026 · 17:42

COMPLETED BY
Thulane Ncholo
22 September 2026